ame of Work: Improvements and Re-Asphalting of Road from 1st, 2nd, 3rd & 5th ross Road Kempegowda Nagara in Dasarahalli Ward No.15, BBMP, Bangalore.

ame of Client	:	**Executive Engineer,** Dasarahalli Division, BBMP, Bangalore.
ontractor/Agency	:	**Sri. K.T Ramesh,** Contractor, Bangalore.
otal Cost	:	Rs.21.45Lakhs
atus of Bill	:	1st & Final Bill
ate of Inspection	:	23.03.2018
the Presence of	:	(a) **Assitant Engineer (Ward No.15),** BBMP, Bangalore.
	:	(b) **Mr. Mohan G**. Senior Engineer M/s **Civil** Quality Consultants And Engineers,

3rd Partuy Compliance Report

	Description of the Item	Unit	Quantity		Comments / observations
	Removing BS slab of drain and stacking complete as per the direction of Engineer-in-charge.....	Sqm	902.52	:	Work done up to the billed quantity and Quality is satisfactory
	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw uptob 2mtrs.....	Cum	459.29	:	Work done up to the billed quantity and Quality is satisfactory
	Refixing stone slabs of drains and pointing in CM 1:3.....	Sqm	902.52	:	Work done up to the billed quantity and Quality is satisfactory
	Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes.....	Sqm	545.00	:	Work done up to the billed quantity and Quality is satisfactory
	For grading I material Construction of granular Sub-base by Providing coarse graded crushed stone aggregates.....	Cum	81.75	:	Work done up to the billed quantity and Quality is satisfactory
	Providing, laying, spreading and compacting stone aggregate to wet mix macadam.....	Cum	81.75	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned by CamScanner

7	Providing and applying primer coat with S.S bitumen on prepared surface of granular base.....	Sqm	545.00	:	Work done up to the billed quantity and Quality is satisfactory
8	Providing and applying tack coat on the prepared black topped surface	Sqm	6548.63	:	Work done up to the billed quantity and Quality is satisfactory
9	Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates.....	Cum	27.25	:	Work done up to the billed quantity and Quality is satisfactory
10	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags.....	Sqm	6003.43	:	Work done up to the billed quantity and Quality is satisfactory
11	Providing and laying bituminous concrete with hot mix plant using crushed aggregates of specified grading.....	Cum	240.16	:	Work done up to the billed quantity and Quality is satisfactory
12	Road marking with Hot applied Thermoplastic Compound with Reflectrising Glass Beads.....	Sqm	251.25	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Authorised Signatory
For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Scanned by CamScanner